



**US Army Corps
of Engineers®**
Galveston District

<i>PROJECT INFO</i>	
PROJECT NAME & REACH	CANCELLED GULF INTRACOASTAL WATERWAY Freeport Harbor to Brazos River
PROJECT DIMENSIONS	16' x 125'
LOCAL SPONSOR	TxDOT
PROJECT MANAGER	Ben Boren, 409-766-3833

<i>DESCRIPTION OF WORK</i>		<i>ENVIRONMENTAL RESTRICTIONS</i>	
DESC. OF WORK	Dredging	DATES:	TO
EST. QUANTITY	900,000	DESC: No Environmental windows	
TYPE OF DREDGE	Pipeline		

<i>PROPOSED DATES</i>			
ADVERTISE DATE	19-Jan-2006	START WORK	6-Apr-2006
OPEN BIDS	21-Feb-2006	DURATION	4 Months

SCOPE OF WORK

CANCELLED

Work completed prior to postponment shown below:

*900,000 CY of material including ~ 2,200 CY from Corps Boat House to be dredged with hydraulic cutter head.

*Placement Areas: Confined: PA's 86/87, 88 authorized for use.

*Levee repair: ~ 96,500 CY of material to raise levee at PA 87 (material to be borrowed from interior levee of PA 86).

*Drop outlet repair: Potential removal of outfall structure in PA 86. Minor repairs (handrails, sand blast/spot paint, walkway extensions) to outfall structures at PA's 87 and 88.

*Longest pump: 13,500'

CANCELLED

** This information is provided to help Contractor determine if work fits Contractor's capabilities and schedule. Information should not be relied upon to prepare bid documents.*

GIWW – Freeport Harbor to Brazos River

